

225 Cleveland Ave Long Branch, NJ 07740

## Invoice

| Date       | Invoice # |  |  |
|------------|-----------|--|--|
| 11/30/2016 | 1682      |  |  |

| Bill To  |  |
|--|--|
| Rode Brothers<br>86 Wakjer Ste 4<br>New York, NY 10013 |  |

|   | P.O. No. | Estimate#   | Project                 |
|---|----------|-------------|-------------------------|
|   |          | 275666      | 995 5Th Ave. Apt 4S NYC |
| Description   | Qty      | Rate        | Amount                  |
| OCT. 25TH / 2 Guys 16 hours @ \$40.00   | 16       | 40.00       | 640.00                  |
| Delivery / Waterproofing Kitchen<br>Truck Rental  | 1        | 129.38      | 129.38                  |
| OCT. 27TH / 2 Guys 16 hours @ \$40.00<br>Wood Floor Installation in Kitchen                   | 16       | 40.00       | 640.00                  |
| OCT. 28TH / 2 Guys 16 hours @ \$40.00<br>Wood Floor Installation in Kitchen                   | 16       | 40.00       | 640.00                  |
| OCT. 31ST / 2 Guys 16 hours @ \$40.00<br>Wood Floor Installation in Kitchen                   | 16       | 40.00       | 640.00                  |
| NOV. 4TH / 3 Guys 33 hours @ \$40.00<br>Pick Up the Rubber in LIC at 7am / Start Installation | 33       | 40.00       | 1,320.00                |
| NOV. 7TH / 4 Guys 32 hours @ \$40.00<br>Rubber Installation                                   | 32       | 40.00       | 1,280.00                |
| NOV. 8TH / 4 Guys 32 hours @ \$40.00<br>Rubber Installation                                   | 32       | 40.00       | 1,280.00                |
| NOV. 9TH / 4 Guys 32 hours @ \$40.00<br>Rubber & Wood Floor Installation                      | 32       | 40.00       | 1,280.00                |
| NOV. 10TH / 4 Guys 32 hours @ \$40.00<br>Rubber & Wood Floor Installation                     | 32       | 40.00       | 1,280.00                |
| NOV. 11TH / 4 Guys 32 hours @ \$40.00<br>Rubber & Wood Floor Installation                     | 32       | 40.00       | 1,280.00                |
|   | <u>'</u> | Total       |                         |
|   |          | Payments    | /Credits                |
|   |          | Balance Due |                         |



225 Cleveland Ave Long Branch, NJ 07740

## **Invoice**

| Date       | Invoice # |  |  |
|------------|-----------|--|--|
| 11/30/2016 | 1682      |  |  |

Bill To

Rode Brothers
86 Wakjer Ste 4
New York, NY 10013

|   | P.O. No. | Estimate# | Project                 |
|---|----------|-----------|-------------------------|
|   |          | 275666    | 995 5Th Ave. Apt 4S NYC |
| Description   | Qty      | Rate      | Amount                  |
| NOV. 14TH / 2 Guys 16 hours @ \$40.00<br>Pick Up Material from Holding Facility & Delivery to Job site / Continue<br>Installation pr Shlomit's Instructions | 16       | 40.00     | 640.00                  |
| Truck Rental  | 1        | 129.38    | 129.38                  |
| NOV. 15TH / 3 Guys 24 hours @ \$40.00<br>Rubber & Wood Floor Installation   | 24       | 40.00     | 960.00                  |
| NOV. 16TH / 4 Guys 32 hours @ \$40.00<br>Rubber & Wood Floor Installation   | 32       | 40.00     | 1,280.00                |
| NOV. 17TH / 3 Guys 24 hours @ \$40.00<br>Rubber & Wood Floor Installation   | 24       | 40.00     | 960.00                  |
| NOV. 18TH / 3 Guys 24 hours @ \$40.00<br>Wood Floor Installation  | 24       | 40.00     | 960.00                  |
| NOV. 21ST / 3 Guys 24 hours @ \$40.00<br>Wood Floor Installation  | 24       | 40.00     | 960.00                  |
| NOV. 25TH / 2 Guys 16 hours @ \$40.00<br>Wood Floor Installation  | 16       | 40.00     | 640.00                  |
| NOV. 28TH / 2 Guys 16 hours @ \$40.00<br>Install Wood and Chevron Floor   | 16       | 40.00     | 640.00                  |
| NOV. 29TH / 3 Guys 24 hours @ \$40.00   | 24       | 40.00     | 960.00                  |
| Install Wood and Chevron Floor<br>NOV. 30TH / 3 Guys 24 hours @ \$40.00<br>Install Wood and Chevron Floor / Wax, Buffer Entire Floor                        | 24       | 40.00     | 960.00                  |
|   |          | Total     | \$19,498.76             |
|   |          | Payments. | /Credits -\$16,300.51   |
|   |          | Balance   | <b>Due</b> \$3,198.25   |